

IOAHMP Annual Updates 2023

Update	Club		Gate		Pipe		Longitude (X)	Latitude (Y)	Description	IOAHMP Update
	No.	Name	ID	Interior/ Exterior	Dia. (in)	Length (ft)				
Replaced Existing Structures	123	Walnut Creek	F	Ext	24	40	-122.047753	38.215012	Replaced with SS screw flap	Infrastructure table
	416	Tule Belle Club	a	Int	24	30	-122.108898	38.152315	Corrugated 24" HDPE pipe with HDPE flashboard risers on both sides	Infrastructure table
	416	Tule Belle Club	b	Int	24	30	-122.107322	38.148698	Corrugated 24" HDPE pipe with HDPE flashboard risers on both sides	Infrastructure table
	505	Dead Duck	A	Ext	30	50	-122.020344	38.169364	Replaced with HDPE pipe and SS flap gate	Infrastructure table
	802	Rich Island	A	Ext	48	60	-122.009721	38.098106	Replaced with 48" SS flap gate	Infrastructure table
	805/806	Gray Island	a	Int & Ext	36	50	-121.967229	38.096580	36" SS screw gate (Roaring River side); 36" SS flap gate (club interior side)	Infrastructure table
Installed New Structures	504	Gum Tree	c	Int	16	20	-122.018844	38.166324	New 16" pipe, open on both sides; no structures	IMP section B.2.5, Infrastructure table, NAIP map, & Infrastructure map
	504	Gum Tree	d	Int	16	20	-122.018019	38.164803	New 16" pipe, open on both sides; no structures	IMP section B.2.5, Infrastructure table, NAIP map, & Infrastructure map
	504	Gum Tree	e	Int	16	20	-122.017172	38.163263	New 16" pipe, open on both sides; no structures	IMP section B.2.5, Infrastructure table, NAIP map, & Infrastructure map
	504	Gum Tree	f	Int	16	20	-122.016537	38.162095	New 16" pipe, open on both sides; no structures	IMP section B.2.5, Infrastructure table, NAIP map, & Infrastructure map
	504	Gum Tree	f	Int	16	20	-122.016537	38.162095	New 16" pipe, open on both sides; no structures	IMP section B.2.5, Infrastructure table, NAIP map, & Infrastructure map
Moved Existing Structures	--	--	--	--	--	--	--	--	--	--
Corrections to Certified IOAHMP	331	Tonnesen Ranch	a	Int & Ext	15	20	-121.899732	38.187729	Updated attributes	Infrastructure Table
	331	Tonnesen Ranch	b	Int & Ext	24	12	-121.900691	38.191097	Added missing structure	Infrastructure table, NAIP map, Infrastructure map
	331	Tonnesen Ranch	c	Int & Ext	24	16	-121.900384	38.191178	Added missing structure	Infrastructure table, NAIP map, Infrastructure map
	331	Tonnesen Ranch	d	Int & Ext	24	20	-121.902175	38.187738	Added missing structure	Infrastructure table, NAIP map, Infrastructure map
	416	Tule Belle Club	--	--	--	--	--	--	Added missing interior levees	Infrastructure Map
	514	Tree Slough Farms	E	Ext	36	--	-122.013941	38.173941	Added missing structure 36" solid HDPE pipe with flashboard riser on Int and SS flap on Ext installed in 2022	IMP section B.2, Infrastructure Table, NAIP map, Infrastructure map
	932	Concord Farms	g	Int	24	15	-121.873539	38.067561	Structure removed - structure does not exist	Infrastructure table, NAIP map, Infrastructure map
Update in GeoMarsh Only	--	--	--	--	--	--	--	--	--	--
Update Due to Shared Water Level/Water Control Structures	505	Dead Duck	o	Int	16	20	-122.018844	38.166324	Club #504 installed new 16" pipe, open on both sides; no structures	IMP section B.2.5, Infrastructure table, NAIP map, & Infrastructure map
	505	Dead Duck	p	Int	16	20	-122.018019	38.164803	Club #504 installed new 16" pipe, open on both sides; no structures	IMP section B.2.5, Infrastructure table, NAIP map, & Infrastructure map
	505	Dead Duck	q	Int	16	20	-122.017172	38.163263	Club #504 installed new 16" pipe, open on both sides; no structures	IMP section B.2.5, Infrastructure table, NAIP map, & Infrastructure map
	505	Dead Duck	r	Int	16	20	-122.016537	38.162095	Club #504 installed new 16" pipe, open on both sides; no structures	IMP section B.2.5, Infrastructure table, NAIP map, & Infrastructure map
	537	Westwind	c	Int	16	20	-122.018844	38.166324	Club #504 installed new 16" pipe, open on both sides; no structures	IMP section B.2.5, Infrastructure map
	537	Westwind	d	Int	16	20	-122.018019	38.164803	Club #504 installed new 16" pipe, open on both sides; no structures	IMP section B.2.5, Infrastructure map
	537	Westwind	e	Int	16	20	-122.017172	38.163263	Club #504 installed new 16" pipe, open on both sides; no structures	IMP section B.2.5, Infrastructure map
	537	Westwind	f	Int	16	20	-122.016537	38.162095	Club #504 installed new 16" pipe, open on both sides; no structures	IMP section B.2.5, Infrastructure map
	537	Westwind	f	Int	16	20	-122.016537	38.162095	Club #504 installed new 16" pipe, open on both sides; no structures	IMP section B.2.5, Infrastructure map

Total Clubs 10